

ID	Task Name	Duration	Start	Finish	7, '04							Nov 14, '04							Nov 21, '04			
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	
1	<b>New Hub Antenna Installation</b>	<b>13 days</b>	<b>Tue 11/9/04</b>	<b>Tue 11/23/04</b>																		
2	Install Load Frame Modifications	4 days	Thu 11/11/04	Mon 11/15/04																		
3	Antenna On-Site Delivery	1 day	Tue 11/9/04	Tue 11/9/04																		
4	New Equipment Shelter On-Site Delivery	1 day	Tue 11/9/04	Tue 11/9/04																		
5	Reflector Assembly	1 day	Sat 11/13/04	Sun 11/14/04																		
6	7.2 Meter Antenna Crane Lift & Assembly	3 days	Mon 11/15/04	Wed 11/17/04																		
7	Antenna Motor Installation & Check	3 days	Thu 11/18/04	Sun 11/21/04																		
8	Electrical Power Connection	3 days	Thu 11/18/04	Sun 11/21/04																		
9	RF Equipment Hub Installation	3 days	Thu 11/18/04	Sun 11/21/04																		
10	Resolvers, cables, and conduits install	5 days	Wed 11/17/04	Mon 11/22/04																		
11	Reflector & Kingpost Alignment	1 day	Wed 11/17/04	Wed 11/17/04																		
12	7.2 Meter Antenna Motor Systems Tests	2 days	Sun 11/21/04	Mon 11/22/04																		
13	7.2 meter Antenna Jog Controller Test	2 days	Sun 11/21/04	Mon 11/22/04																		
14	IntelSat Acceptance Tests for 7.2 Meter Antenna	1 day	Tue 11/23/04	Tue 11/23/04																		
15	7.2 meter Antenna Antenna Commissioning	0 days	Tue 11/23/04	Tue 11/23/04																		



Project: Phase III Hub Installation Det: Date: Mon 11/1/04	Task		Summary		Rolled Up Progress	
	Split		Rolled Up Task		External Tasks	
	Progress		Rolled Up Split		Project Summary	
	Milestone		Rolled Up Milestone			